

Berrybank Stage 2 Wind Farm

Construction Update

Civil construction will begin to wind down soon as they are nearing completion of the access track, hardstands, foundations and site drainage. The concrete contractors have completed pouring 21 out of the 26 Wind Turbine Generator Foundations. The electrical contractors have been able to push on despite inclement weather that has occurred over the past month and have completed laying 36.5km out of the 62.4km of underground medium voltage cables. We have seen the continuation of components arriving on-site which include Tower Sections, Blades, Nacelles and Hubs, and have now seen the pre-installation of the first turbines across the site, in preparation for the arrival of the main crane to complete the install of the top Tower Sections, Nacelles, Hubs and Blades. Daily component deliveries are continuing via 2 approved routes, from Geelong directly via the Hamilton Highway and from Geelong via Colac. Over the coming months, we will see the continuation of traffic control measures on the local roads at various locations around the Berrybank Wind Farm Site where there will be upgrade works, drainage works or road crossings. As per the Traffic Management Plan, our contractors will ensure as little impact to the local traffic as possible.







If you or someone you know are feeling vulnerable from being in isolation due to Covid-19, the following can help:

Berrybank Stage 2 Wind Farm

Berrybank 2 Asset Pty Ltd Phone: 0400 403 282 E-mail: info@globalpowergeneration.com.au Website: http://globalpowergeneration.com.au/ Mail: Berrybank 2 Asset Pty Ltd, Suite 4, Level 3, 24 Marcus Clarke Street, Canberra ACT 2600